

Note to File

Monastir Nature Hub Covid-19 Related Delays

After discussions with the Notre Grand Bleu team and the contractor in Monastir (SpeedCooling), and due to the Covid-19 pandemic and related quarantine measures imposed by the Tunisian government, Horizons approves the 1-month extension of the deadline for the submission of the final deliverables for the Nature Hub in Monastir, and will impose no deductions to the final payment until the new approved date.

Accordingly, the new deadline to finalize the Nature Hub as per the specifications of the project team is September 30th, 2020 instead of August 30th, 2020.

Attached is the correspondence from Tunisia detailing the request and approval.

8/27/2020

Executive Director Rami Elakhras



From: Rami Elakhras <r.elakhras@horizondge.org> Sent: Wednesday, August 26, 2020 7:10 PM

'Mourad Hosni'; 'Bakir Mustapha'; 'Ahmed Souki'; 'Manel Ben Ismail'; 'Ahmed Ghedira' To:

Cc: 'Ahmad Hijazi' Subject: RE: avis

Thanks Si Mourad, This is to approve the new dates. With thanks Rami

Rami El-Akhras

Executive Director | Horizons For Green Development (NGO)



M: 00962 786543051 P: 00962 6 5524069

E: r.elakhras@horizondge.org Rami.elakhras@gmail.com

F: 00962 6 5524069

A: 5 Mohammad H. Al Mistareehi St., Amman, Jordan

P.O Box: 840172, 11181

www.Horizondge.org

Please Consider Environment before Printing This Email

From: Mourad Hosni [mailto:speedcooling007@yahoo.com]

Sent: Tuesday, August 25, 2020 11:30 PM

To: Bakir Mustapha; Ahmed Souki; Manel Ben Ismail; Rami Elakhras; Ahmed Ghedira

Subject: avis

تحية طيبة للجميع نظرا للظروف التي جدت في البلاد جراء الفيروس واللتي ادت الى صعوبات في التزويد بالمواد الاولية من خشب و حديد قمنا بطلب التمديد المعادل المعادل المعادل المعادل على التعادل المحافات هذه الجائحة فقد تعطل تصنيع الخشب في الدول المصنعة لهذا في اجال التسليم بشهرين الا انكم وافقتم على تمديد بشهرواحد و نظرا لمخلفات هذه الجائحة فقد تعطل تصنيع الخشب في الدول المصنعة لهذا المنتوج مما ادا الى تاخر التسليم لطلبنا من قبل المزود وبذالك وقعت تغيرات في الرزنامة المتفق عليها لتقدم الاشغال والتي قمنا بمدكم بها بتاريخ2020/07/06.

هذه التغييرات ناتجة عن تعديلات و اظافات في الخطة ثنائية وثلاثية الأبعاد التي حصلنا على الموافقة النهائية من طرف جمعية ازرقنا الكبير يوم 07 اوت 2020 اظافة لصعوبات التزود بالمواد من خلال المراسلات من قبل المزود .

اننا نبذل جهدا كبير التوفير المواد للاتمام المشروع في التاريخ المتفق عليه.

بذالك سيتم التغيير في جدول تقدم مراحلُ الانجازو الزيارات

2020/09/12 كسوة الهيكل بالخشب بالإضافة إلى التركيبات الكهربائية

2020/09/18 ونجارة (الابواب و النوافذ)

2020/09/25 التسليم الكلى للوحدات

2020/09/30 الاستقبال النهائي

نتمنى منكم تفهمنا و مساندتنا في ظل هذه الظروف وسنقوم بموافاتكم بصور لتقدم المشروع.