

# Subscribe to DeepL Pro to edit this document. Visit www.DeepL.com/Pro for more information.

Nemorguage, Cabines O Caravanes, Chariot Dateau, Allucobande & placoplatre, Décoration...

MF: 1418436/A/A/M/000



speed cooling

# **QUOTATION**

| Number | SC8550     |
|--------|------------|
| Date   | 31/01/2020 |

\* Sanitary block inlet door size (L0.8m\*L2.1m).

**6** 56 033 580 - 54 107 802

26 26 5000 - 26 26 9999

**CUSTOMER: Our Big Blue** 

MF: 1363741/F/P/N/000

Address: residence Kairouan Cap marina 5000

Monastir

| Block 1: Main Building// Bâtiment principal  |     |
|--|-----|
| Designation  | Qty |
| Supply and installation and construction of a room of dimension (11.4m/6.4m/h2.8m) in treated and tinted light metallic structure and framework in red wood and OSB wood and rock wool layer which make the sound and thermal and aquatic insulation and wisa composite wood with a total surface area of 145.92 m² in the form of modules . | 01  |
| COMPOSITION  |     |
| Ground floor (72.96m²)   |     |
| *open space  |     |
| *shower room   |     |
| *staircase   |     |
| FLOOR (72.96m <sup>2</sup> )   |     |
| *two research rooms with two sliding walls   |     |
| *kitchenette *two toilets  |     |
| WALL CLADDING  |     |
| -supply and installation and construction of the red wooden frames coated on the outside   |     |
| with 9mm thick OSB wood and on the inside with 50 mm rock wool.  |     |
| External and internal coating of the walls in wood (wisa or ash veneer) thickness 9mm  |     |
| treated and stained (colour according to the customer's choice).   |     |
| -supply and installation of a decorated false ceiling in treated and stained wood (wisa/brake veneer).   |     |
| GROUND COVERING  |     |
| -floor in reinforced metal structure treated and tinted with injected polystyrene concrete   |     |
| covered with 9mm wisa wood flooring (treated and tinted).  |     |
| ALUMINIUM  |     |
| -supply and installation of single-glazed aluminium windows and doors (colour white).  |     |
| *open space: two windows of dimension(L1.5m*L1m)   |     |
| *Water room: window size (L0.4m*L0.4m)   |     |
| *Search room: dimension window(L1M*L1M).   |     |
| *Main entrance door size (L1.2M/L2.1M)   |     |
| J. O. J. 11 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1  | 1   |

speedcooling007@yahoo.com



\*room entrance door size (L0.9m\*L2.1m)

#### **ELECTRIC PLANT**

Supply and installation and electrical installation and wiring, accessories with wall lights installed and running.

#### -electrical installation:

Socket: flexible cable 3\*2.5mm SOMEF-mount-square socket

2p+t Lighting: surface mounted

Flexible cable 3\*1.5 - mount and accessories SOMEF.

#### **KITCHEN**

Supply and installation of a kitchen equipped and installed in MDF laminate (color to customer's choice) with marbled base units plus top units (according to 2D and 3D plan), stainless steel basin with one hole and two gas hob plus extractor hood.

#### **HEALTH**

Accessories taps brand (SOPAL)

Plumbing: IPALPEX multilayer //PVC ep1.8mm /// Tangit glue // crimp connection accessories // fixing grout

Sanitary: toilet rear exit brand (SANIMED) plus toilet seat and silent push flush.

Hand-washing machine in kit furnished 40/30 in ceramic.

#### **DELIVERY**

# **Delivery and installation**

|           | PRICE IN DT   |
|-----------|---------------|
| INCL. VAT | 84 000,000 DT |



| Block 2: Training and Meeting room// Salle de formation et de réunion   |     |  |
|---|-----|--|
| Designation   | Qty |  |
| Supply and installation and construction of a multi-purpose room in treated and stained light metal structure and frame in red wood and OSB wood and rock wool layer that make the sound and heat insulation and aquatic and composite wood wisa total area 72.96 m² in the form of modules . | 01  |  |

#### COMPOSITION

- \*open living room
- \*two toilets M/F

#### WALL CLADDING

-supply and installation and construction of the red wooden frames coated on the outside with 8mm thick OSB wood and on the inside with 50 mm rock wool.

External and internal coating of the walls in wood (wisa or ash veneer) thickness 9mm treated and stained (colour according to the customer's choice).

-supply and installation of a decorated false ceiling in wood (wisa and brake veneer / treated and stained cashew).

#### **GROUND COVERING**

-floor in reinforced metal structure treated and tinted with injected polystyrene concrete covered with 9mm wisa wood flooring (treated and tinted).

#### **ALUMINIUM**

-supply and installation of the windows and doors of the room in single-glazed aluminium (white colour).

\*room: two windows of dimension( L1.5m\*L1m)

\*Sanitary block: window size (L0.4m\*L0.4m).

- \*Main entrance door size (L1.2M/L2.1M)
- \* Sanitary block inlet door size (L0.8m\*L2.1m)

#### **ELECTRIC PLANT**

Supply and installation and electrical installation and wiring, accessories with wall lights installed and running.

#### -electrical installation:

Socket: flexible cable 3\*2.5mm SOMEF-mount-square socket

2p+t Lighting: surface mounted

Flexible cable 3\*1.5 - mount and accessories SOMEF.

#### HEALTH

Accessories taps brand (SOPAL)

Plumbing: multilayer IPALPEX //PVC ep1.8mm /// Tangit glue // crimp connection accessories

// fixing grout

Sanitary: toilet rear exit brand (SANIMED) plus toilet seat and silent push flush. Hand-washing machine in kit furnished 40/30 in ceramic.

#### **DELIVERY AND INSTALLATION**

|           | PRICE IN DT   |
|-----------|---------------|
| INCL. VAT | 42 000,000 DT |

| o 56 033 580 - 54 107 802 | ⊗ speedcooling007@yahoo.com        | 0             |
|---------------------------|------------------------------------|---------------|
|                           | Route de Raoued -Sidi Amor- Ariana | speed cooling |



| Block 3: Scientific diving center// Centre de plongée scientifique  |     |
|---|-----|
| Designation   | Qty |
| Supply, installation and construction of a diving centre in treated and tinted light metal structure and framework in red wood and OSB wood and rock wool layer that make the sound and heat insulation and aquatic and wisa composite wood with a total surface area of 15 m² dimension (L5m/L3m/H2.8m). | 01  |

#### COMPOSITION

- \*open space
- \*two showers plus toilet

#### WALL CLADDING

-supply and installation and construction of the red wooden frames coated on the outside with 8mm thick OSB wood and on the inside with 50 mm rock wool.

External and internal coating of the walls in wood (wisa or ash veneer) thickness 9mm treated and stained (colour according to the customer's choice).

-supply and installation of a decorated false ceiling in wood (wisa and brake veneer / treated and stained cashew).

#### **GROUND COVERING**

-floor in reinforced metal structure treated and tinted with injected polystyrene concrete covered with 9mm wisa wood flooring (treated and tinted).

#### **ALUMINIUM**

-supply and installation of the windows and doors of the centre in single-glazed aluminium (white colour). \*window size (L1m/L1m)

\*Sanitary block: window size (L0.4m\*L0.4m)

\*Main entrance door size (L0.9M/L2.1M)

\* Sanitary block inlet door size (L0.8m\*L2.1m)

#### ELECTRIC PLANT

Supply and installation and electrical installation and wiring, accessories with wall lights installed and running.

#### -electrical installation :

Socket: flexible cable 3\*2.5mm SOMEF-mount-square socket

2p+t Lighting: surface mounted

Flexible cable 3\*1.5 - mount and accessories SOMEF.

#### **HEALTH**

Accessories taps brand (SOPAL)

Plumbing: multilayer IPALPEX //PVC ep1.8mm /// Tangit glue // crimp connection accessories // fixing grout

Sanitary: toilet rear exit brand (SANIMED) plus toilet seat and silent push flush. Hand-washing machine in kit furnished 40/30 in ceramic.

#### **DELIVERY AND INSTALLATION**

|                  | PRICE IN DT   |
|------------------|---------------|
| <b>INCL. VAT</b> | 15 000,000 DT |

speed cooling



| Block 4: Eco-Shop and Coffee//Eco-Shop and Coffee   |     |
|---|-----|
| Designation   | Qty |
| Supply, installation and construction of a shop in treated and stained light metal structure and frame in red wood and OSB wood and rock wool layer that make the sound and heat insulation and aquatic and composite wood wisa total area 54 m² dimension (L9m/L6m/H2.8m). | 01  |
| COMPOSITION   |     |
| *space for collective sale *space for coffee  |     |
| WALL CLADDING   |     |
| -supply and installation and construction of the red wooden frames coated on the outside with 8mm thick OSB wood and on the inside with 50 mm rock wool.  |     |
| External and internal coating of the walls in wood (wisa or ash veneer) thickness 9mm treated and stained (colour according to the customer's choice).  |     |
| -supply and installation of a decorated false ceiling in wood (wisa and brake veneer / treated and stained cashew).   |     |
| GROUND COVERING   |     |
| -floor in reinforced metal structure treated and tinted with injected polystyrene concrete covered with 9mm wisa wood flooring (treated and tinted).  |     |
| ALUMINIUM   |     |
| -supply and installation of windows and doors of the shop and the coffee shop in single-glazed aluminium (white colour).  |     |
| *two window size (L1m/L1m)  |     |
| ψ, ' 1 ' /T 1 Γ ΨT 1 \  |     |

\*two window size (L1.5m\*L1m)

\*Main entrance door size (L1.2M/L2.1M)

\*dimensional input door (L0.9m\*L2.1m)

# **ELECTRIC PLANT**

Supply and installation and electrical installation and wiring, accessories with wall lights installed and running.

### -electrical installation:

Socket: flexible cable 3\*2.5mm SOMEF-mount-square socket

2p+t Lighting: surface mounted

Flexible cable 3\*1.5 - mount and accessories SOMEF.

# DELIVERY AND INSTALLATION

|           | PRICE IN DT   |
|-----------|---------------|
| INCL. VAT | 42 000,000 DT |

o 56 033 580 - 54 107 802 26 26 5000 - 26 26 9999

speedcooling007@yahoo.com

speed cooling

0

• Route de Raoued -Sidi Amor- Ariana



| Block 5: Hardware Storage//Storage of material  |     |
|---|-----|
| Designation   | Qty |
| Supply, installation and construction of a storage space in treated and tinted light metal structure and framework in red wood and OSB wood and rock wool layer that make the sound and heat insulation and aquatic and composite wood wisa total area 18 m² dimension (L3m/L6m/H2.8m). | 01  |
| COMPOSITION   |     |
| *empty space  | •   |
| WALL CLADDING   |     |
| -supply and installation and construction of the red wooden frames coated on the outside with 8mm thick OSB wood and on the inside with 50 mm rock wool.  |     |
| External and internal coating of the walls in wood (wisa or ash veneer) thickness 9mm   |     |
| treated and stained (colour according to the customer's choice)supply and installation of a decorated false ceiling in wood (wisa and brake veneer / treated and  |     |
| stained cashew).  |     |
| GROUND COVERING   |     |
| -floor in reinforced metal structure treated and tinted with injected polystyrene concrete covered with 9mm wisa wood flooring (treated and tinted).  |     |
| door  |     |
| -supply and installation of a door in the form of a manual metal curtain of dimension (L2.8m/L2.2m)   |     |
| ELECTRIC PLANT  |     |
| Supply and installation and electrical installation and wiring, accessories with wall lights  |     |
| installed and running.  |     |
| <u>-electrical</u> installation:  |     |
| Socket: flexible cable 3*2.5mm SOMEF-mount-square socket 2p+t Lighting: surface mounted   |     |
| Flexible cable 3*1.5 - mount and accessories SOMEF.   |     |

|           | PRICE IN DT   |
|-----------|---------------|
| INCL. VAT | 14 000,000 DT |

DELIVERY AND INSTALLATION



| Block 6: First Aid Center for Turtles /Centre de premiers soins pour les tortu   |     |  |
|--|-----|--|
| Designation  | Qty |  |
| Supply, installation and construction of a care centre in treated and tinted light metal structure and framework in red wood and OSB wood and rock wool layer which make the sound and heat insulation and aquatic and wisa composite wood with a total surface area of 15 m² dimension (L5m/L3m/H2.8m). | 01  |  |
| COMPOSITION  |     |  |
| *empty space   | ]   |  |
| WALL CLADDING  |     |  |
| -supply and installation and construction of the red wooden frames coated on the outside with 8mm thick OSB wood and on the inside with 50 mm rock wool.   |     |  |
| External and internal coating of the walls in wood (wisa or ash veneer) thickness 9mm treated and stained (colour according to the customer's choice).   |     |  |
| -supply and installation of a decorated false ceiling in wood (wisa and brake veneer / treated and stained cashew).  |     |  |
| GROUND COVERING  | Ī   |  |
| -floor in reinforced metal structure treated and tinted with injected polystyrene concrete covered with 9mm wisa wood flooring (treated and tinted).   |     |  |
| door   |     |  |
| -supply and installation of the windows and doors of the treatment centre in single-glazed   |     |  |
| aluminium (white colour).  |     |  |
| * dimension window (L1m/L1m)   |     |  |
| *Main entrance door size (L0.9M/L2.1M) <b>ELECTRIC PLANT</b>   |     |  |
|  | 4   |  |
| Supply and installation and electrical installation and wiring, accessories with wall lights   |     |  |
| installed and running.  -electrical installation:  |     |  |
| Socket: flexible cable 3*2.5mm SOMEF-mount-square socket   |     |  |
| 2p+t Lighting: surface mounted   |     |  |
| Flexible cable 3*1.5 - mount and accessories SOMEF.  |     |  |
|  | 7   |  |

|           | PRICE IN DT   |
|-----------|---------------|
| INCL. VAT | 15 000,000 DT |

DELIVERY AND INSTALLATION



| Wrought iron  |                |
|---|----------------|
| -supply and installation of forged irons for all block windows. | free of charge |

- All construction details (dimension and concept) will be made and approved according to the 2D plans provided by the builder and accepted by the customer.

(Each modification will be approved by the customer and will be counted out of the quotation and will allow us to extend the delivery time without penalizing us for late delivery (change of deadlines, etc.).

performance and prices))

- -Each delay in payment obliges the builder to stop the progress of the work and extend the time of delivery.
- -The customer prepares the grounding or will install the modular cabins.
- -the customer prepares the water and electricity supply (install the meters)
- -colours and concept to the customer's choice and Architectural Suite
- -connections of water sources, electricity and sewerage of houses to the customer's account. NB: the deposit is not refundable in case of cancellation of the order.
- -Penalty of 1.000\$ paid by the manufacturer for each day of late delivery.
- -Penalty of 1.000\$ paid by the customer for each day of late payment.
- -the manufacturer offers a 10% guarantee deduction (90 days).
- Estimated delivery date 01/09/2020

#### **Method of payment:**

35% to order 30% after steel structure construction 30% before installation of doors, windows, sanitary facilities, fittings and flooring. 5% on delivery.

Total incl. VAT/TD 212 000,000 DT
Total incl. 75,117.230 USD
VAT/USD

Stopped the present quotation at the sum of "two hundred and twelve thousand dinars".

Signature & stamp



Maison Modulaire, Structure Légère, Carrosseries & Remorquage, Cabines & Caravanes, Chariot Bateau, Allucobande & placoplatre, Décoration...

MF: 1418436/A/A/M/000

